

SUB	Activity Description	Current Start	Current Finish	2001												2002																					
				JUN				JUL				AUG				SEP			OCT			NOV			DEC			JAN									
				3	4	11	18	25	2	9	16	23	30	6	13	20	27	3	10	17	24	1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14
<b>Hazelwood Interim Storage Site</b>																																					
<b>Hazelwood Properties Characterization/PDI</b>																																					
SAIC	Hazelwood Prop Work Descript Prep/Submit Draft	15DEC00A	07AUG01	▶ Hazelwood Prop Work Descript Prep/Submit Draft																																	
SAIC	Hazelwood Properties Characterization & Sampling	08AUG01	23AUG01	▶ Hazelwood Properties Characterization & Sampling																																	
SAIC	Hazelwood Prop Work Descript USACE Review	24AUG01	12SEP01	▶ Hazelwood Prop Work Descript USACE Review																																	
SAIC	Hazelwood Properties PDI Sampling	24AUG01	26SEP01	▶ Hazelwood Properties PDI Sampling																																	
SAIC	Hazelwood Prop Work Descript Prepare Final	13SEP01	27SEP01	▶ Hazelwood Prop Work Descript Prepare Final																																	
SAIC	Hazelwood Prop PDI Report Prep/Submit Draft	26SEP01	10OCT01	▶ Hazelwood Prop PDI Report Prep/Submit Draft																																	
SAIC	Hazelwood Properties Work Descript Submit Final		27SEP01	▶ Hazelwood Properties Work Descript Submit Final																																	
SAIC	Hazelwood Properties PDI Report USACE Review	10OCT01	24OCT01	▶ Hazelwood Properties PDI Report USACE Review																																	
SAIC	Hazelwood Properties PDI Report Prepare Final	24OCT01	26OCT01	▶ Hazelwood Properties PDI Report Prepare Final																																	
SAIC	Hazelwood Properties PDI Report Submit Final		26OCT01	▶ Hazelwood Properties PDI Report Submit Final																																	
<b>Subsurface Investigation Latty Avenue</b>																																					
SAIC	Subsurface Investigation Latty Avenue	10AUG01*	28SEP01	▶ Subsurface Investigation Latty Avenue																																	
<b>North Half Main Pile</b>																																					
COE	USACE Contracts Negotiate Bids & Award Proposal	20AUG01	31AUG01	▶ USACE Contracts Negotiate Bids & Award Proposal																																	
ENDE	NTP - HISS Main Pile North Half Removal Action	10SEP01	10SEP01	▶ NTP - HISS Main Pile North Half Removal Action																																	
ENDE	Mobilization and Site Preparation	10SEP01	21SEP01	▶ Mobilization and Site Preparation																																	
ENDE	Removal and Transportation	24SEP01	26OCT01	▶ Removal and Transportation																																	
ENDE	Decon, Site Restoration, Demob	29OCT01	23NOV01	▶ Decon, Site Restoration, Demob																																	
<b>South Half Main Pile</b>																																					
ENDE	Demobilization	22JUN01A	16JUL01	▶ Demobilization																																	
<b>Project Support</b>																																					
COE	Jarboe Lease Payment - Aug	01AUG01*	01AUG01	▶ Jarboe Lease Payment - Aug																																	
COE	Jarboe Lease Payment - Sep	04SEP01*	04SEP01	▶ Jarboe Lease Payment - Sep																																	

Start Date 01SEP97  
 Finish Date 30SEP04  
 Data Date 01JUL01  
 Run Date 18JUL01 14:56

 Early Bar  
 Progress Bar  
 Critical Activity

St. Louis FUSRAP  
6 Month Lookahead

Sheet 1 of 1  
SLCO

Date	Revision	Checked	Approved