



5370

UNITED STATES ENVIRONMENTAL PROTECTION AGENCY

REGION VII
901 NORTH 5TH STREET
KANSAS CITY, KANSAS 66101

JUN 11 2007



Sent via electronic mail – 6/4/07

Ms. Sharon Cotner
U.S. Army Corps of Engineers, St. Louis District
FUSRAP Manager
8945 Latty Avenue
Berkeley, MO 63134

Dear Ms. Cotner:

This letter confirms my electronic mail message of May 9, 2007, where EPA concurred with your request by letter dated May 3, 2007, to extend the deadlines for certain activities associated with the work being performed under our Federal Facility Agreement (FFA) for under FUSRAP at the Iowa Army Ammunition Plant.

With this agreement, the deadlines for the following activities/deliverables subject to our FFA have been modified as follows:


	<u>Previous Deadline</u>	<u>Revised Deadline</u>
Completion of RI Field Work	March 9, 2007	June 7, 2007
Submittal of Draft RI Report	July 9, 2007	October 7, 2007

Based on conversations with Mr. Ron Frerker of FUSRAP last week, it appears unlikely that the Remedial Investigation (RI) field work will be completed by June 7, given that the need for additional investigations has been identified for Yard E and for an area near Line 5B. An addendum to the RI Work Plan should be prepared and submitted for EPA review, subject to the terms of our FFA, to complete any additional investigatory work necessary at the site. Please advise EPA prior to June 7 if you believe that additional adjustments to the FFA schedule are warranted, consistent with the FFA.



Please feel free to contact me at (913) 551-7131 if you would like to discuss these issues.

Sincerely,



Scott Marquess
Federal Facilities\Special Emphasis Branch
Superfund Division

cc: Tom Newton, IDPH
Dan McGhee, IDPH
Dan Cook, IDNR
Steve Bellrichard, IAAP
Rodger Allison, IAAP