St. Louis District HAH Navigation Channel Condition Status Report - January 29, 2025 US Army Corps of Engineers **Dredge Status:** St. Louis District Lock and Dam 22 Marker River Mile **Illinois River** <u>Mississippi</u> Dredge Potter: Dredging suspended and TW Current = 4.7 ft. 80 ► I &D 22 301 minor maintenance being performed at TW 1 Wk Forecast = 4.5 ft. service base Mechanical Dredge: Demobilized. Dredge Goetz: Demobilized out of district. Lock and Dam 24 TW Current = 13.7 ft. ► L&D 24 273.5 **Channel Marker Status:** TW 1 Wk Forecast = 14.0 ft. TW 2 Wk Forecast = 13.8 ft. Be aware that there may be other buoys off station/missing than the ones mentioned in RM 241.4 - L&D 25 CLOSURE The lock is closed for maintenance through 3/2/25. this report. Mariners should use caution. Mariners should be alert for, and abide by, any special For ATON or Buoy issues please contact instructions issued by the Lockmaster and plan for the SUMRWaterways@uscg.mil or closure accordingly. 319-520-8556 Lock and Dam 25 Pathfinder: Assisting at Lock and Dam 25. TW Current = 14.1 ft. TW 1 Wk Forecast = 14.3 ft. ► L&D 25 241 5 TW 2 Wk Forecast = 14.1 ft 221.3 Grafton Illinois R. ontrolling Depths: RM 200.5 & 185.5 - CHANNEL CONDITION Commencing 1/1/25 through 4/1/25, Mel Price and Lock 27 Main Chambers will be closed for repairs. St. Louis-Herculaneum (RM 185-152) Mile 181.1: St. Louis City Docks (LWRP -Mel Price Locks and Dam TW Current = 2.1 ft. ► Mel Price 201 3.2 @ STL) 9-ft at St. Louis gage of -3.9. TW 1 Wk Forecast = 2.6 ft. During the closure, the auxiliary lock chamber will remain open and available for traffic. Mariners should Herculaneum-Grand Tower (RM152-80) be alert for and abide by any special instructions Due to possible ice conditions on the Mississippi issued by the lockmaste Mile 122.4: Ste Genevieve (LWRP -6.7 @ Upper R. Missouri R. River ensure that ice couplings are in place on tov prior to arriving at Mel Price Lock and Lock 27. Herculaneum) 9-ft at Herculaneum gage of Lower R. RM 201 - MEL PRICE L/D RESTRICTION Locks 27 The bullnose protection armor for the lower long wall 182.0 181.1 of the Mel Price L/D (Main Chamber) is experiencing Grand Tower-Cairo (RM 80-0) Gage = -3.0 ft. Mile 58.5: Picayune & RM 38.5 Commerce ➤ St. Louis 180 deterioration. Continuing until further notice, all tows Stage 1 Wk Forecast = -2.7 ft transiting the main lock are requested to stay off the (LWRP 5.4 @ Cape Girardeau), 9-ft at 173.0 Stage 2 Wk Forecast = -3.1 ft. lower long wall bullnose. Instructions issued by the Cape Girardeau (RM 52.1) gage of 3.9. 171.7 169.5 RM 172.0 - HAZARDS TO NAVIGATION Lee been reported sunk near Mile 172.0, 168.3 A barge has been reported sunk near Mile 172.0, LDB, at a fleeting area, on January 27th. The sunk 167.9 **Navigation Notices** barge is reportedly not marked. Transit with caution. 160.6 **Local Notice to Mariners** 145.7 Weather 137.0 Highs from the mid 60s to the lower 40s, lows from the lower 50s to the Kaskaskia upper 20s. Rain on Thursday. Chance Chester RM 109.9- BRIDGE CONSTRUCTION The right descending navigation span is blocked to of rain Friday to the north. Gage = 1.1 ft. Stage 1 Wk Forecast = 1.0 ft. Chester Stage 2 Wk Forecast = 1.0 ft river traffic for the next two years due to on-going bridge construction of the new Chester Bridge, also the Hannibal, MO green navigation lights have been extinguished in that St. Louis, MO channel. Due to work at the center pier, mariners are advised to stay 100 feet off the center pier. Work is Cape Girardeau, MO also ongoing upstream of the left descending navigation pier and at the edge of the channel. Mariners are advised to contact the M/V ANDREA or RUBY BELLE via VHF-FM Channels 13 or 16 prior to RM 70.0 - CHANNEL CONDITION Cairo, IL Shoaling reported 150 ft right of sailing line. Favor 70.0 the red buovs. transiting the bridge. **Web Information** For additional River Training Structure Cape Girardeau information, see the links below: Cape G. 52 Stage 1 Wk Forecast = 7.7 ft. Stage 2 Wk Forecast = 7.7 ft. **SEMO Port Current Construction** Recently Completed Construction Mariners should be watchful for shoaling areas that could become problematic. These areas should be For open Regulatory Public Notices, eported immediately to USACE St. Louis District staff and the USCG Sector Upper Command Center via See the link below: VHF-FM Ch 16, (314)-269-2332 or at Regulatory Public Notices sumrwaterways@uscq.mil. For the most recent channel patrol and pre or post dredge surveys, see the Cairo links below Gage = 13.1 ft. Ohio R. Cairo Stage 1 Wk Forecast = 27.2 ft **Channel Patrol Surveys** Stage 2 Wk Forecast = 17.0 ft Dredge Surveys Probable Dredge Areas (9 ft DEPTH) Key: Electronic Navigation charts for the Current Construction Location Problematic Dredge River Mile Dredge ETA Dredge Upper Mississippi River are available **Anticipated Dredging Locations** On: Complete online for download or to order at the ☆ Groundings Mechanical below link: Δ 0 Dredge Potter Dredge Goetz **Electronic Charts** Dredge Bill Holman Dredge Hurley Very Likely to be Problematic at Low Water **More Status Reports Problem Resolved/Not Problematic** Please email comments or suggestions to Click for older status reports